

### La Brea LCW-1 and Sand Pit Sites Updates

# Public Works Commission June 9, 2022



# LCW-1 Equipping





**Pump Installation** 

0

0



## LCW-1 Equipping





Framing & Metal Roof Panels

0

0



**Electrical Work & Louver Installation** 



# LCW-1 Equipping





0

0



## La Brea Subarea Overview

#### LCW NO. 1 – EQUIPPING

- Budget: \$2,900,000
- Work Billed: \$1,868,622
- Percent Work Complete: 75%

#### SAND PIT – Nested Monitoring Well

- Budget: \$884,276
- Work Billed: \$797,625
- Percent Work Completed: 100%
- Acceptance: Tentative for CC 6/21/22

Q



#### La Brea Subarea Development Project Timeline

#### Beverly Hills La Brea Subarea - La Cienega Well No. 1, Transmission Main, and Sand Pit Site Project Timeline June 2022

		2021													2022						
TASK	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oc	t No	Dec	Jan	Feb	Mar	Apr	May	Jun	Ju		
Transmission Main																					
Design																					
Bidding																					
Construction		8																			
Well Drilling																		1			
Design																					
Bidding																					
Construction	A CONTRACTOR		STATE																		
Well Equipping (Well Pump, Piping, Building)																					
Design																					
Bidding																					
Construction					CONTRACTOR OF													Ũ			
SAND PIT SITE																					
Well Site Demo																					
Design																					
Bidding																					
Construction																					
Pilot Well Drilling																					
Design																					
Bidding																					
Construction	- Alumbia P		STUDIES OF		NO. NO.	STO SACT		SALARS .	CARANCE I	No.		ADDECC		COLUMN STREET	CANCEL OF	anoune autorit					
					Lege	nd Task	Dura	ation			Proj	ject P	rogr	ess							

()

O